

Bond Plan Update



CMAA Briefing
February 2, 2017

Alan Reising



New Executive Director of Facilities Planning

New regionalized structure with a team for each region



Funding Streams

	Measure E*	Measure K**
Projects Completed	0	35
Projects Underway	0	71
Dollars Spent	0	541 Million
Dollars Committed	0	612 Million
Remaining Balance	\$1.5 Billion	\$305 Million

* First bond issuance expected April 2017

** Includes other non-bond funding sources

Measure E Focus:



HVAC projects and related Modernization

All Weather Track and Field Projects

Outdoor Pools at High Schools

ADA – Path of Travel, Parking, Restrooms,
Drinking Fountains

Elementary & Middle Schools



Prepare Interim Sites
HVAC/Mod of Interim Site School
Move back into the buildings
Move the next school into the Interim Site
Do their HVAC project...

repeat

Master Plan for every high school



First Project:

Millikan – New Building

Lakewood – HVAC

Wilson – Track & Field

Poly – Band Building HVAC, Track & Field

Cabrillo – Track & Field

Jordan – Continued Phasing New Construction

Current Order of HVAC Work - Tentative



Group A (2017-2018)

Cleveland
McKinley
Riley
Lakewood High
Webster
Kettering
Rogers
Jefferson

Group B (2018-2019)

Barton
MacArthur
Stanford
Burcham
Muir
Garfield
Washington
Longfellow
Mann
Bixby
Wilson High



Long Beach Unified School District

Go to the Website

<http://lbschoolbonds.net/contractor-prequalification.cfm>

Prequalify!

